

HVC Conversion Schedule

Dates and locations are tentative and subject to change

City of Modesto work force

Kearney North, 3500'

Start Date – 4/1/2019

Completion date – 4/30/2019

Jasmin, 5300'

Start date – 5/1/2019

Completion Date – 6/6/2019

Boring Contractor & City of Modesto work force

Colorado, 5000'

Start date – 6/10/2019

Completion date 7/3/2019

Clementa 5000'

Start date – 7/8/2019

Completion date – 8/1/2019

Virginia/Coldwell 9500'

Start date – 8/5/2019

Completion date – 9/12/2019

Woodrow 6600'

Start date – 9/16/2019

Completion date – 10/17/2019

Janna 5000'

Start date – 10/21/2019

Completion date – 11/14/2019

Muncy North 2700'

Start date – 11/18/2019

Completion Date – 12/12/2019